

1st & final bill

M. A. R. 57 (Rule 116)
Measurement Book

No. D

66407

Serial No.

Name of work From To

Name of Contractor of nature of Agency..... Sri. Nagesh. S. Shrusti: Samyapadha. constructions.

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>Name of work :-</u> construction of RCC drains 7 th and 9 th cross kalyana Nagara in ward No.13. shettyhalli Sub-division.						
	<u>Job code :-</u> 013-18-000027						
	<u>A. A :-</u> EE/DD/AS/544/17-18. Dt:- 24/11/2017.						
	<u>T. S :-</u> EE/DD/TS/343/17-18. Dt:- 12/12/2017.						
	<u>Work order:-</u> EE/DD/WO/247/17-18. Dt:- 28/02/2018.						
	<u>Est cost :-</u> Rs. 22.00 Lakhs.						

S V

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
1.	Earthwork excavation by manual means in ordinary soil involving in average horizontal through upto 2m & an average lift upto 1.5m. excavated surface levelled & sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods. It is completed as per specification. vide qty pg # 66464					354.61 m ³ @ Rs. 175.96/m ³ —	Rs. 62397.00 ✓
2.	Removing BS slab down and stacking It is completed as per specification vide pg # 66464					410.85 m ² @ Rs. 65.72/m ² —	Rs. 27000.00 ✓

M. A. R. 57 (Rule 116)
Measurement Book

No. D

66408

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc. of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
3.	providing and laying in position plain cement concrete 7 mm 1:4:8 with OPC cement @ 180 Kgs, with 40mm & downsize graded granite metal coarse aggregates @ 0.85 cum and fine aggregate @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15cm thick. It is completed as per specification as wing available Jelly/Boulder @ Rs. 4443.52/m ³ by Balance qty 10.96 m ³ @ Rs 5157.02					40.46 m ³ Rs. 179784.00 ✓ Rs. 56542.00 ✓	

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
4	providing and laying in position plain cement concrete of m20 with OPC cement @ 300 kg, with 20mm & downsize graded granite metal coarse aggregates @ 0.69 cum & fine aggregates @ 0.43 cum, machine mixed, concrete laid in layers not exceeding 15cms thick, well compacted, in foundation, plinth & cills. It is completed as per specification.						
	1 st fls Kalyan ngr (N/S)	2x 30.00x	0.15x	0.58x	0.6	5.31	
		2x 30.00x	0.15x	0.6x	0.6	5.62	
		2x 21.80x	0.16x	0.15x	0.61x	4.02	
	7 th fls Kalyan ngr (S/S)	2x 30.00x	0.15x	0.6x	0.62	5.85	
		2x 30.00x	0.17x	0.16x	0.61x	5.99	

M. A. R. 57 (Rule 116)
Measurement Book

No. D

66403

Serial No.

Name of work From To

Name of Contractor or nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	9 th fls Kalyan ngr (S/S)	2x 22.20x	0.16x	0.15x	0.59x	4.09	
		2x 30.00x	0.15x	0.58x	0.6	5.31	
		2x 30.00x	0.15x	0.6x	0.62	5.85	
		2x 6.70x	0.17x	0.15x	0.62x	1.26	
	11 th fls Kalyan ngr	1x 30.00x	0.15x	0.6x	0.30	1.44	
		1x 18.00x	0.15x	0.16x	0.25	0.65	

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Vide qty pg# 66467					73.33 m ³ 118.68 m ³	
						@ R. 5874.51/m ³ —	RA 697188.00
	5. Providing and removing centering, shuttering, strutting, propping etc and removal of form work for vertical surface such as walls at any thickness, including attached & pilasters, buttress, plinth walls & string courses. It is completed as per specification.					928.26 m ²	
						@ R. 310.58/m ² —	RA 288298.00

2 ✓

M. A. R. 57 (Rule 116)
Measurement Book

No. D

66410

Serial No.
Name of work From To
Name of Contractor of nature of Agency
Date of commencement of work

Date 1	Full description, etc. of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	6. Providing J.M.T. steel reinforcement for R.C.C. works including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire & anchoring to the adjoining member wherever necessary. It is completed as per specification.					7.60 Tonne	
	Vide qty pg# 66469					@ R. 61243.42/Tonne —	RA 488149.00

2 ✓

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	7. Providing & laying reinforced cement concrete slabs of mix CC 1:1.5:3 using 8mm & downsize graded Granite metal using HYSD 10mm dia c/c both ways. It is completed as per specification. gth ds Kalyan nagar	1x	30.00x	0.90	-	27.00	
		1x	34.60x	0.90	-	31.14	
		8x	0.60x	0.90x	0.60	4.32	
		10x	0.90x	0.60	-	5.40	
						67.50 m ²	
						@ R. 1680.00/m ²	R. 113400.00

Ckt - R
Jumil
26/5/18

M. A. R. 57 (Rule 116)
Measurement Book

No. D

66411

Serial No.
Name of work From To
Name of Contractor of nature of Agency
Date of commencement of work

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
						Total ⇒ R. 1965371.00	
	Certificate :- Certified that the work is done satisfactorily.					Jumil	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
							